



See the latest construction progress on [webcam 1](#) and [webcam 2](#).

## Four-week outlook: How you may be affected

Area	Impact	Timing
Main Construction Site	The first section of the steel superstructure has recently been installed to lower ground floor. Further steel superstructure will be transported to and installed in the coming weeks to allow ground floor concrete slabs to be constructed.	May – June
CitiPower network	CitiPower network works have commenced in the area, expect disruptions and changes to traffic arrangements during these works. You can visit this <a href="#">web page</a> for more information. CitiPower works are independent to the project.	May – August

## Upcoming and ongoing activity

Area	Impact	Timing
Main Construction Site	Construction of the STKB basement carpark structure is complete and the steel superstructure will be erected to allow further concrete floors to be constructed. These works will impact traffic arrangements. Alternate access routes will be in place.	Ongoing
Main Construction Site	Pedestrians should be aware of increased construction vehicle movement. Please expect changes to traffic and pedestrian routes with the assistance of traffic controllers.	Ongoing
Main Construction Site	Formwork and formwork propping will be removed throughout the basement structure and retention system perimeter walls.	Ongoing
Mary Glowrey Building (MGB)	Heritage conservation works to the MGB façade will impact traffic arrangements.	Ongoing
MGB Atrium	MGB Atrium upgrade works continue to facilitate new services works involving new hoarding, structural steel grillage, scaffold, demolition and new glazing installation. Alternate access routes will be in place.	Ongoing
MGB Fish Stair	MGB Fish Stair extension works are in progress preparing for the connection into the new STKB structure.	Ongoing
MGB services upgrade	MGB services upgrade works continue. Further detail will be provided through university works notifications.	Ongoing
MGB Overbuild	MGB Overbuild works continue including services rough-in.	Ongoing

**Please expect intermittent noise throughout construction**

## Construction update

Recent construction work includes:

- basement level 7 - basement level 1 structure – complete
- fourth tower crane installation – complete (leaving a total of 2 operational cranes)
- lower ground structure – approaching completion
- steel superstructure works - commenced
- MGB Fish Stair extension works – in progress
- MGB heritage conservation works to façade – in progress
- MGB service upgrade works – ongoing
- MGB atrium works – ongoing

## The latest in pictures



**Please observe direction and safety signs and follow the instructions of Watpac traffic controllers.**

**If you wish to provide feedback, contact the team at [ACUfeedback@watpac.com.au](mailto:ACUfeedback@watpac.com.au)**