## Saint Teresa of Kolkata Building update

**28 October 2022** 





See the latest construction progress on webcam 1 and webcam 2.

## Upcoming and ongoing activity: How you may be affected

Area	Impact	Timing
Main Construction Site (STKB)	Last of the façade panels will be installed in coming weeks.  Over half the building is now on permanent power.  Internal joinery, tiling and painting continue and furniture installation has commenced.	October - November
Mary Glowrey Building (MGB) services upgrade	MGB services upgrade works continue.	October - November
MGB Interconnections	Doorways between the STKB and MGB will be installed in coming weeks. Sandwich panel protection to windows are being removed.	November
MGB Façade	Heritage conservation works to the MGB façade continue including render, paint and window trims. Scaffold will continue to come down as these works are completed along Victoria parade and Napier Street.	October - November
MGB Access	Little Victoria street fire escape stair frame is now installed, and balustrade installation has begun. The southern entry from Victoria Pde is closed. The Northern entry is scheduled to reopen in late November.	October - November
Main Construction Site (STKB)	The remaining tower crane has been removed. Minor lifting is being completed with mobile cranes. Refer to works notifications for details of access changes.	November
External Perimeter of MGB & STKB	Footpath/Street repair works will commence which will include paving, asphalt, kerb and channels. Works Notifications will be issued prior to these works commencing.	November
Main Construction Site	Pedestrians should be aware of increased construction vehicle movement. Please expect changes to traffic and pedestrian routes with the assistance of traffic controllers, particularly for Victoria Pde scaffold removal and Little Victoria Parade fire escape stair installation.	Ongoing



Please observe direction and safety signs and follow the instructions of Watpac traffic controllers.

If you wish to provide feedback, contact the team at <u>ACUfeedback@watpac.com.au</u>

## Saint Teresa of Kolkata Building update <a href="mailto:280ctober-2022">28 October 2022</a>



## The latest in pictures



Level 8 Sports Court



Views from Victoria Pde



Internal Escalators



Level 2/3 Lecture Theatre



Please observe direction and safety signs and follow the instructions of Watpac traffic controllers.

If you wish to provide feedback, contact the team at ACUfeedback@watpac.com.au